

Project time schedule

I. Tendering of EPC/O&M contract

	Activity	Envisaged date
1.	Commencement of services of tendering consultant	August 2000 (achieved)
2.	Issue of 1 st RfQ for EPC/O&M contract	October 2000 (achieved)
3.	Pre-bid conference	October 2000 (achieved)
4.	Completion of pre-qualification (1 st short-list)	March 2001 (achieved)
5.	Issue of 2 nd RfQ for EPC/O&M contract	March 2002
6.	2 nd short-list	October 2001
7.	Negotiated PPA and GSA	March 2002
8.	2 nd draft RfP	March 2002
9.	Issuing of RfP for EPC/O&M contract	April 2002
10.	Submission of offers	June 2002
11.	Completion of evaluation	July 2002
12.	Signing of contract	September 2002

II. EPC contract execution

13.	Commencement of EPC contract	September 2002
14.	Acceptance of ISCC plant for commercial operation	September 2005
15.	Commercial operation of plant by private operator	September 2005 until Sept. 2010

III. Consulting services and technical assistance

16.	Commencement of implementation consultant	August 2002
17.	Commencement of replication activities	September 2002
18.	Completion of implementation consultancy	September 2010
19.	Completion of replication activities	September 2010